

**Report from SLAC
for CLIC-SLAC-KEK Collaboration Meeting**

June 25 , 2009

1. T18_VG2.4_DISK #3 and #4

- High power test of T18_VG2.4_DISK #3 at NLCTA is being very well proceeded. (1500 hours at 110 MV/m for 50, 100, 150,200 ns).
- Hopefully, T18_VG2.4_DISK #4 for KEK hold in the Japan customs has been released with duty free. We will write a letter for donation to KEK.

2. C10 Structures:

C10_VG 1.35 #1

- Vacuum baked for 8 hours at 550 C°
- Microwave measurement and tuning completed.
- Installation at ASTA is nearly completed.
- High power test will be started next week.

C10_VG 1.35 #2 final brazed and wait for assembly after 1st test completion

C10_VG 0.7 #1, #2 stacks bonded and ready to be assembled.

C10_VG 2.25 #1, #2 and 2 x C10_VG 3.3 #1, #2


- Addendum 4 is submitted three months ago, hopefully it will be processed next week.

3. T24_VG1.8_DISK #3 was delivered to SLAC yesterday, we will arrange its assembly next week.

4. Two TD18_VG2.4_DISK Structures





- Bonding fixtures under fabrication.
- Cup handling carriers purchased.
- Assembly, tuning and baking in July – August.
- One TD18 structure will be high power tested at SLAC in September.

First C10_VG1.35 Structure




Measured S Parameters for the First C10_VG1.35 Structure

$$S_{11} < 0.03$$
$$S_{22} < 0.03$$
$$S_{12} \sim 0.85$$
$$T_f \sim 26 \text{ ns}$$




The First C10_VG1.35 Structure after tuning

Field
Amplitude



Accumulated
Phase Change



120°